

BBHCSD Elementary School DD Schedule Discussion

	Schedule 'A'	Notes	Schedule 'B'	Notes
Start	10/7/2019		2/25/2020	
Substantial Completion	7/23/2021		4/11/2022	
Duration	22 months		26 months	
Wetland Permit	5 months early		2 month early	
Foundations - concrete blankets	\$ 35,000.00	Dec - Mar	\$ -	May - Aug
Cement stabilization (building pad)	\$ 180,000.00	Oct - Jan	\$ 90,000.00	Apr - June
Lime stabilization (paved areas)	\$ 271,140.00	Oct - Jan	\$ 135,570.00	Apr - June
#304 backfill in areas over 4' of fill per PSI	\$ 103,104.00	Oct - Jan	\$ -	Apr - June
Additional drying techniques to achieve proper moisture for onsite material as fill	\$ 135,000.00	Oct - Jan	\$ 135,000.00	Apr - June
Temporary enclosure to allow for finishes to proceed	\$ 25,000.00	Nov - June	\$ 12,500.00	
Temporary heat and humidity control	\$ 50,000.00		\$ 25,000.00	
Escalation	\$ -		\$ 356,250.00	Estimated at 0.75%
Sub premium for expedited schedule	\$ 250,000.00	difficult to quantify	\$ -	
GMP	2 GMP's		1 GMP	
CMR GC's & Staffing	\$ 210,000.00	2nd assistant superintendent	\$ 190,000.00	(4) months of additional staffing & GC's
Allotted time for facility move in	1 month		4 months	
Estimated schedule premium	\$ 314,924.00		\$ -	