



Facility Improvements

**Middle School HVAC System
Replacement**

**High School, Middle School and
Education Center Digital
Diagnostic Control Installation**

**Middle School and High School
Roof Replacement**

**High School Domestic Hot Water
System Replacement**

July 21, 2021



**BRECKSVILLE-BROADVIEW HTS.
CITY SCHOOL DISTRICT**

"where fine education is a heritage"

Middle School

Demolition work is nearly completed in all areas. Demolition of the classroom dual-duct unit and the fully functional auditorium AHU are on hold until the new units, for these areas, are set and fully functional – early September.

Ship date of both new auditorium RTU's (RTU 11 and 12) and the classroom dual-duct replacement RTU (RTU 3) are 8/30.



Middle School

Again, units that will not ship or be set in place prior to 8/15 are: RTU 3 (dual-duct) and RTU's 11 & 12 (auditorium). The plan is to install all the new VAV's associated with the replacement of the dual-duct system, leave the existing dual-duct unit operational and temporarily wire the new classroom VAV's into the existing dual-duct AC system to address delayed delivery of RTU 3. This includes the temporary installation of bipolar ionization into the existing dual-duct system.



Middle School

The new auditorium RTU's will be replaced and made operational one at a time to mitigate the effects that equipment delivery delay could have on building occupants. Again, bipolar ionization will be temporarily installed in the existing functional auditorium AHU. Demolition of the chiller servicing the auditorium will not occur until the new equipment is made fully functional.

A number of RTU's, heat pumps, VAV boxes and air conditioning condensing units have shipped and/or arrived on site. Classroom unit ventilators are scheduled to ship July 26th.



Middle School

There are several new HVAC units located in the area of roof replacement: RTU 1, RTU 4, HP 1, HP 2, HP 4 and ACCU 1. Gardiner routinely meets with the roofer to coordinate roof penetrations, equipment location and to ensure new equipment roof curbs and rails are flashed-in to meet the equipment installation schedule while keeping all roof areas water tight.



Middle School

Rooms 254 and 255 (special needs) renovations to include HVAC improvements are scheduled to be completed by the first week of August.

A substantial effort is being made to have the Guidance area available for occupancy by the first week of August.

The structural subcontractor is reinforcing roof decks and joists to support weight of new equipment.



Middle School – Classroom unit ventilator demolition is complete. Classroom unit ventilators with hot water heat and Dx cooling capability are on schedule to be installed for the start of the school year.

High School – Digital Diagnostic Control installation is complete. School district maintenance staff are scheduled to begin training on the new system August 5th.

Education Center – HVAC modification and control installation are on schedule to be completed in August.



Middle School & High School

Weather and supply chain challenges have adversely impacted the roof replacement schedule, never the less, roof replacement is on schedule to be substantially complete prior to the start of the school year. Coordination is in place to support roof replacement finish work, i.e. metal flashing and gravel stop installation, during alternate work hours after the school year begins.



High School Domestic Hot Water System

The replacement of the domestic hot water heating system has also been impacted by supply chain delays. We were, however, able to secure and install one of the two boilers specified for this project as scheduled. The second boiler is scheduled to be delivered and installed the week of July 26th.



Questions?