

Brecksville - Broadview Hts.
Tennis Court Replacement Project



ID		Task Name	Duration	Start	Finish	Apr		May					Jun				Jul				Aug								
						4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3	7/10	7/17	7/24	7/31	8/7	Aug	8/14	8/21	8/28		
1																													
2		Demolition	10 days	Mon 4/11/22	Fri 4/22/22																								
3		Excavation and Grading	5 days	Mon 4/25/22	Fri 4/29/22																								
4		Storm Precast Structures	5 days	Mon 5/2/22	Fri 5/6/22																								
5		Storm Collector Mains	5 days	Mon 5/2/22	Fri 5/6/22																								
6		SubDrainage System	5 days	Mon 5/9/22	Fri 5/13/22																								
7		Aggregate Base	5 days	Mon 5/16/22	Fri 5/20/22																								
8		Asphalt Paving	5 days	Mon 5/23/22	Fri 5/27/22																								
9		Pavement Cure Time	27 days	Sat 5/28/22	Sat 7/2/22																								
10		Concrete Work	5 days	Mon 5/30/22	Fri 6/3/22																								
11		Fence Construction	20 days	Mon 5/30/22	Fri 6/24/22																								
12		Tennis Net Posts	5 days	Mon 6/27/22	Fri 7/1/22																								
13		Color Coating & Striping	14 days	Tue 7/5/22	Fri 7/22/22																								
14		Net Installation	0 days	Mon 7/25/22	Mon 7/25/22	◆ 7/25																							
15		Topsoil Respread	3 days	Mon 7/25/22	Wed 7/27/22																								
16		Seeding	3 days	Wed 7/27/22	Fri 7/29/22																								