



Brecksville Broadview Heights HS Track

<u>Scope</u>	<u>Duration</u>	<u>Date</u>
Mobilization, Survey and Layout	5 Days	5/2 -5/6
Strip Track, Misc Demo, Excavate / Stone Dzone	5 Days	5/9 - 5/13
Mill Existing Asphalt Track	3 Days	5/16 - 5/18
Track Inspection / Unit Cost Repairs	2 Days	5/19 - 5/20
Pave Track, Event Areas, & Dzone	2 Days	5/23 - 5/24
Asphalt Cure Period / Equipment Install	30 Days	5/25 - 6/22
Install Track Surface & Striping	30 Days	6/23 - 7/23
Apply Seal Coat to Existing Asphalt	3 Days	7/25 - 7/27
Site Restoration	3 Days	7/28 - 7/29