



Mark Dosen <mark@dosen1.com>

Re: Middle School Auditorium Update

1 message

Mark Dosen <dosenm@bbhcsd.org>

Tue, Sep 6, 2022 at 8:20 PM

To: Kerry and Denise PSO <psokerryanddenise@yahoo.com>

Cc: Joelle Magyar <magyarj@bbhcsd.org>, Kathleen Mack <mackk@bbhcsd.org>, Ellen Kramer <kramere@bbhcsd.org>, Tish Kwiatkowski <tish.kwiatkowski@att.net>, Brittany Wigman <wigmanb@bbhcsd.org>, Chris Coad <coadc@bbhcsd.org>, Todd Rings <ringst@bbhcsd.org>

Bcc: Mark Dosen <mark@dosen1.com>

Hi Denise & Kerry,

Thanks for the update and for your ongoing efforts to help fund and shepherd along the MS Auditorium renovation project. Your contributions and that of the PSO are greatly appreciated.

Best Regards,

Mark Dosen

Note, I am responding on behalf of the Board

On Tue, Sep 6, 2022 at 9:58 AM Kerry and Denise PSO <psokerryanddenise@yahoo.com> wrote:

BBH Board Members, Superintendent Magyar and Mr. Coad,

We are excited to move forward with renovating the Middle School Auditorium! Thank you for your continued support for this project. Over the last several weeks, we have met with various contractors to update costs and discuss options for completing renovations next spring/summer 2023. This is where we stand:

Items Still To Be Completed By PSO -

Painting -	\$50,000
Carpet -	\$10,000 (plus in-kind donation from Calvetta Bros (value tbd))
Stage Curtain -	\$15,000
Carpentry -	\$5,000 (to refinish/replace rails)
Sound System -	\$25,000
Sound Panels -	\$3,000
Donor Wall -	\$1,000
Overage -	\$11,000 (to cover unexpected costs)

Total - \$120,000

Items Still to Be Completed by District

Seats and Repair Concrete Floor - \$250,000

Items Completed by PSO/District

Lighting - \$50,000

PSO - \$13,000

Schools Foundation Grant - \$9,000 (obtained by PSO)

District - \$28,000

Please let us know if you have any questions and thank you!

Denise & Kerry