



SHOOK
CONSTRUCTION

tda
thendesign architecture

AGENDA

- TENNIS COURTS UPDATE
- WETLAND PERMIT UPDATE
- TIMETABLE FOR ELEMENTARY SCHOOL

TENNIS COURTS UPDATE

THEN DESIGN UPDATE ON DESIGN PROGRESS



WETLAND PERMIT UPDATE

Blossom – Elementary School and Fieldhouse
Brecksville, Ohio

SECTION 401 AND 404 PERMITTING TASKS AND SCHEDULE (Subject to Change)

An estimate of the approval timeframes for the Ohio Environmental Protection Agency (Ohio EPA) and US Army Corps of Engineers permits are as follows:

Ohio EPA - Section 401 Water Quality Certification (WQC) (6 - 12 Month Process)	US Army Corps of Engineers - Section 404 Individual Permit (12 Month+ Process)
Preliminary Jurisdictional Determination of 130-Acre Property <i>Army Corps Approval Received December 2016</i>	
Negotiate Special Conditions / WQC Processing <i>July – December 2019</i>	Negotiate Special Conditions / Respond to Hearing Comments / Permit Processing <i>August 2019 – March 2020</i>
Water Quality Certification Issuance <i>January – February 2020</i>	Individual Permit Issuance <i>March – April 2020</i>

SCHEDULE “A”

- » **FALL 2019 START / COMPLETE FALL OF 2021**
 - Early sitework package / multiple GMP's
 - Aggressive schedule / minimal float
 - (1) month allotted for facility move in
 - No time at back end of schedule to absorb weather delays
 - Starting project in late fall/winter. Not a good time for earthwork.
 - Premium to achieve enclosure in Fall of 2020
 - Sub premium
 - Limit competition
 - Impact of working fast i.e. design decision, quality, etc.
 - Premium cost

SCHEDULE “B”

» SPRING 2020 START / COMPLETE SUMMER OF 2022

- Single GMP
- Schedule built for success
- (4) months for facility move in
- Ability to absorb delays beyond project's control (i.e. weather)
- Increased competition / drive price down
- Escalation a slight factor but should be offset with bidding project at the “right time”

SCHEDULE "A" VS. "B"

	Schedule A	Schedule B
Quality	—	
Cost	—	
Time*		—
	*Greater Risk	*Minimal Risk



SHOOK
CONSTRUCTION

tda
thendesign architecture

THANK YOU